

Richmond DPU: City Improvement Projects

Job: Rodman Road Drainage Improvement Project

Location: Rodman Road and Pember Lane

Project Introduction

The Rodman Road Drainage Improvement Project creates better drainage, installed new stormwater infrastructure, and reduces periodic flooding experienced in the vicinity of Rodman Road.

Construction was completed ahead of schedule in September of 2025. Several additional trees were planted in the spring of 2026 when the weather was most favorable to encourage their successful establishment.



Project Schedule

Project Assignment: July 2023 (RK&K)

Survey & Preliminary Design: Completed June 2024 (Cardinal Civil Resources, HWR, and RK&K)

Engineering Design: Completed April 2025 (RK&K and HWR)

Construction Assignment: Completed May 2025 through September 2025 (Tidewater Utility Construction, Inc.)



Learn more at RVAH2O.org



WHAT HAPPENS NEXT:

For questions, comments, or concerns specifically about any of these projects, please contact:

Name: Craig Pittman, PE

Title: Capital Projects Manager

Company: Department of Public Utilities - Stormwater Utility

Phone: 804.646.6454

Email: craig.pittman@rva.gov



Learn more at RVAH2O.org

